

Okončana situacija / Statment at completion R24-4033

Mesto i datum/Place and date Beograd, 28.10.2024.

Kodar Energomontaža d.o.o.
 Br: 117805
 Datum: 28.10.2024 kod.
 Beograd

KUPAC

China Railway Construction Electrification Bureau Group Co., Ltd
 Serbia, Ogranak Beograd
 Vladimira Nikolića 18
 11080 Beograd - Zemun
 Serbia
 ID No/matični br. 29510016
 TAX ID / PIB 111359400
 Bill-to Customer/Broj kupca No.: K1507

Datum prometa//Document date 28.10.2024.
 Datum dospeća/Valid until 12.11.2024.
 Ugovor br./Contract No. 2/171
 Referenca /Reference The railway NS-SU/Pruga NS-SU
 Datum Ugovora/Contract Date: 29.02.2024.
 Šifra posla/Job No. DV2569

The works related to 110kv electric power facility relocation on a subcontract basis (the railway NS-SU) //Izmeštanje dalekovoda 110kVC i 400 kV zbog pruge NS-SU

Valuta/Currency: EUR/RSD

Srednji kurs NBS na dan obračuna/MIDDLE EXCHANGE RATE on the day of invoicing
 Kurs avans-a 15.04.2024/ADVANCE REPAYMENT EXCHANGE RATE 15.04.2024

117,06530 28.10.2024.
 117,13540

Red.br./Item	Opis/Description	Iznos bez PDV-a/ Amount without VAT EUR	PDV/VAT	UKUPNO sa PDV / Total Amount with VAT EUR	EXCHANGE RATE/KURS	UKUPNO bez PDV/ Amount without VAT RSD	PDV/VAT	UKUPNO sa PDV/ Total Amount with VAT RSD
			20%				20%	
	Ugovorena vrednost po Osnovnom ugovoru+Anex br.1/Accepted Contract Amount main contract+Anex No.1	871.816,66						
1	Ukupna vrednost izvedenih radova/CUMULATIVE VALUE OF WORKS	871.816,66	0,00	871.816,66		102.071.392,88	0,00	102.071.392,88
2	Ukupno izvedeno po prethodnim situacijama/Cumulative value of previous works	808.106,91	0,00	808.106,91		94.613.191,88	0,00	94.613.191,88
3	Ukupna vrednost situacije /Value of Works in the current period	63.709,75	0,00	63.709,75		7.458.201,00	0,00	7.458.201,00
3-1	Ukupna vrednost situacije bez PDV-a/Value of Works in the current period (non-taxable works)	63.709,75	0,00	63.709,75	117,06530	7.458.201,00	0,00	7.458.201,00
3-2	Ukupna vrednost situacije sa PDV-om /Value of Works in the current period (taxable works)	0,00	0,00	0,00	117,06530	0,00	0,00	0,00
4	Ostatak avans-a /Rest of advance payment (AR24-014)	5.349,17	0,00	5.349,17	117,1354	626.576,93	0,00	626.576,93
5	Ukupna vrednost za uplatu po računu/DUE FOR PAYMENT UNDER THIS IPC	58.360,58	0,00	58.360,58		6.831.624,07	0,00	6.831.624,07

Uslovi plaćanja/Payment terms: 15 dana/15 days

Pri likom uplate pozvati se na broj/ When making a payment enter the reference number 274033

Uplatu izvršiti na račun/Bank account nr. 220-135501-19 ProCredit bank a.d. RSD

Odgovorno lice

Projekt menadžer/Project manager

Direktor/General manager



Pregled za br. Dokumenta/Overview of this IPC No. R24-4033

Uplaceni avans sa pdv-om RSD//Advance payment 19.558.115,13

Total previous amoutn with Vat RSD//Ukupno izvršeno po prethodnim situacijama RSD 94.613.191,88

Total amount throw this invoice with VAT RSD
//Izvršeno po ovoj situaciji sa PDV-om RSD 7.458.201,00

Specifikacija /Specification

R.br /Item	Naziv računa/Description	Realizacija RSD bez PDV- a/Realization	PDV/VAT 20%	Avans bez PDV RSD/Advance	Iznos za naplatu RSD sa PDV- om/For payment RSD with VAT
1.	I Privremena/IPC 1	12.513.974,87	0,00	0,00	12.513.974,87
2.	II Privremena/IPC 2	24.952.809,81	0,00	7.497.516,00	17.455.293,81
3.	III Privremena/IPC 3	50.539.143,91	0,00	10.111.903,40	40.427.240,51
4.	IV Privremena/IPC 4	6.607.263,29	0,00	1.322.158,80	5.285.104,49
5.	Okončana situacija/Statement at completior	7.458.201,00	0,00	626.576,93	6.831.624,07
Ukupno sa PDV-om/Total with VAT		102.071.392,88	0,00	19.558.155,14	82.513.237,74

